

A project of Volunteers in Asia

Low Cost Housing: Prefabricated Panel System Technical Bulletin No. 14

Published by: Department of Works and Supply P.O. Box 1103 Boroko Papua New Guinea

A limited number of free copies are available to serious groups.

Available from: Department of Works and Supply P.O. Box 1108 Boroko Papua New Guinea

Reproduced by permission of the Department of Works and Supply, Papua New Guinea.

Reproduction of this microfiche document in any form is subject to the same restrictions as those of the original document.

LOW COST HOUSING PREFABRICATED PANEL SYSTEM

PAPUA NEW GUINEA DEPARTMENT OF PUBLIC WORKS BUILDING RESEARCH STATION

TECHNICAL BULLETIN No. 14, MARCH, 1974.

LOW COST HOUSING PREFABRICATED PANEL SYSTEM

PAPUA NEW GUINEA DEPARTMENT OF PUBLIC WORKS BUILDING RESEARCH STATION

TECHNICAL BULLETIN NO. 14 MARCH 1974.

				;	
-					
				,	
			4 · · · ·		
				1	
				and the second	
		INTRODUCTION	*	-	
v			1		
	į	THE PANEL SYSTEM	2		
• • •		CONSTRUCTION TECHNIQUES	<u>10</u>	and the second	
		SERIES OF PLANS	1 5		
		COSTING /	⁻ 19		
		APPENDIX A	20		
	ł	APPENDIX B (DETAILS)	22		
				i.	
		-	*	1	
· · · ·			.		
		2			
4 .4			•		

INTRODUCTION

To assist in providing accommodation for low income earners in Papua New Guinea this Bulletin outlines economies possible by using a prefabricated panel construction technique.

Prefabricated building can maximise returns in material, labour and money.

This Bulletin explains a simple technique through which reductions in materials and construction time can significantly reduce other building costs.

Selected plans utilizing this system are illustra and relevant detail drawings are available on request.

1

Comoiled by D.W.Brett Technical Assistant

G.W.CROUCH Director Department of Public Works P.O. Box 1108 BOROKO PAPUA NEW GUINEA.

PANEL SYSTEM

The prefabricated panel system minimises timber used, labour costs and erection time. The timber is basically 2" x 1" rough incorporated into 8' 0" x 4' 0" frames. The cladding comprises two sheets of selo matting stapled back to back on <u>one side</u> of the timber frame, however there is little variation in cost using plywood, fibro or hardboard.

Panels are externally clad prefabricated sections of walls assembled on site. The walls sit on a conventional floor and are bolted to form an integral , art of the building. Three alternative roof designs are included.

Utilizing this system a house may be completed in two weeks.

The four panels used are:

- (1) Wall Panel
- (2) Door Panel

n an an Anger Anger Changer (Changer)

- (3) Single shutter panel
- (4) Double shutter panel

The timber frames being fabricated on a simple jig.

THE JIG

The following procedure should be followed in the construction of the Jig.:

---- The dimensions of the wall panel (reference detail (1) are scribed on an 8' $0" \times 4' 0"$ sheet of 3/4" plywood.

---- Strips of 2" x 1" are nailed as stops on either side of the lines using the photograph as a guide.


---- The procedure outlined for the wall panel is completed for the other three panels. Reference details (2), (3) and (4).


---- The plywood sheet is planed accurately to 8' 0" x 4' 0" lengths of 3" x 1" are nailed around the edge of the sheet so that there is a lip of 3/4" above the plywood surface.

---- To strengthen the Jig, a frame work of 3"x2" is fixed under the plywood sheet.

---- For clarity areas where the timber frames lie should be painted a distinctive colour.

---- Shutters are not fabricated in this jag.





CONSTRUCTION OF FRAME

The Jig is placed flat on an earth or concrete floor or supported on carpenter horses.

Timber is cut to size working from details (1), (2), (3) and (4).

Precut lengths of 2" x 1" are positioned in the jig and nailed to complete a frame .

In the fabrication of a wall, panels are bolted to the floor and to each other using 3/8" bolts. To maintain uniformity, template holes are drilled in the jig in positions indicated by the details.

Where any two or more panels meet at right angles (i.e. at all corners), bolts tying the panels require two distinct levels. A calculated number of the variant panels are drilled on the jig using a variant set of holes on one side of the jig.

The Jig has:

- 3 corresponding template holes on either side 3 variant templete holes on <u>one</u> side
- 2 template holes in the base.
- All template hole positions are noted in the details.





ATTACHMENT OF SELO

Two sheets of selo matting are stapled back to back on one side of the frame. Photographs 4, 5 and 6.

Staples used to fix the selo are $\frac{1}{2}$ " brass or galvanised of a type fitting the bostich stapling machine or similar.


Staples are shot into the frame at regular intervals not more than 6 inches apart. The selo is trimmed flush with the frame. Photograph 7.





THE WALL PANEL

Dimensions are given in detail (1).




 \sim

THE DOOR PANEL

Dimensions are given in detail (2).






THE SINGLE SHUTTER PANEL

Dimensions are given in detail (3).

The shutter is assembled to detail (5). The cladding is attached as outlined on page 5. Cover strips are nailed according to the detail.

A 2" x 1" stay is cut approximately 2' 6" long and bolted to the centre support of the shutter. the hinged end is rounded and the other shaped to rest on the centre rail when the shutter is open. Photograph 15.





THE DOUBLE SHUTTER PANEL


Dimensions are given in detail (4).



and the second second







CONSTRUCTION TECHNIQUES

 $\underline{\mathsf{EXCAVATION}}$ is necessary when buildings on a steep site to the extent of 5'0" from the side of the house.

FOUNDATION details are found on appendix 'B' detail (18) refers to the fixing of bearer to stump.

<u>FLOUR JOISTS</u> (at 2'0" centres) are nailed as shown in photograph 16.


FLOORING (tongue and groove 4" x 1") is fixed prior to the erection of walls as indicated.

WALL PANELS, SHUTTER PANELS AND DOOR PANELS comprising a single wall are positioned side by side on the floor. The panels are butted together and bolted. Photographs 18 and 19.


CORNER POSTS (2"x2") are bolted on either end of the wall.

<u>SHUITERS</u> are hinged on the bolts that fix adjacent panels. Where shutter panels butt, 5" bolts are required.

BOLT POSITIONS (reference page 4) are detailed showing the recessing of bolt heads and outs where required.








CONSTRUCTION TECHNIQUES (CONT.)

TOP PLATES (2"x1") are nailed along the top of the wall sections.

THE WALL is lifted up into position and bolted through the floor. Photograph 20.

TEMPORARY BRACES are employed until all the walls are upright. Photograph 22.

<u>A LEVEL CHECK</u> is carried out as the bracing is nailed. Photograph 21.





CONSTRUCTION TECHNIQUES (CONT.)

<u>CLADDING</u> (Selo matting) is applied to the framework before erection unless the material is unavailable at that time.

<u>COVER BATTENS</u> are nailed where selo sheets meet, after the panels have been bolted.

<u>3 SAFETY RAILS run the length of the shuttered wall of RG</u> 19 A 62. Photograph 24.





CONSTRUCTION TECHNIQUES (CONT.)

<u>INTERIOR PARTITIONS</u> are bolted in position as required.

<u>COVER STRIPS</u> are secured on all interior partitions.

<u>PURLINS</u> are run the length of internal walls where possible. Photograph 26.


SISALATION is nailed to the purlins.


<u>SINGLE SHEETS OF C.G.I</u>. (corrugated galvanised iron) are spanned across the building and nailed to purlins and top plates.


AN ALTERNATIVE ROOF STRUCTURE (1) is detailed on Appendix 'A'

<u>AN ALTERNATIVE ROOF</u> (2) is illustrated below. Photograph 27.










LIMITATIONS OF SYSTEM

Though not a true module system, the technique detailed here can be used freely for the 3 house designs included with one exception:

- . RS 19 A 62
- . Smaller bedroom
- The wall containing a door panel is modified as shown below in the two details. The details correspond where shown on the plan, page 16.



<u>Comparative Costing of RS 19 A 62</u> Comparing the prefabricated panel system with conventional construction. Cost in dollars.

[CONVENTIONAL				PANEL SYSTEM				REMARKS	
ſ		MATERIALS	WITH LABOUR	PER SQ.		MATERIALS	WITH LABOUR	PER SQ.			
	Floors (5 square)	213.50	427.00	85.40		213.80	374.60	74.92		Conventional: 4"x3" Bearers at 5'0"centres 3"x2" Joists at 2'0" centres 3 rows of 2" pipe piers.	
י ר											
	Walls (132 Lineal Feet)	287.00	574.00	4.35 per L.F.		246.00	328.00	2.48		About \$30 in material costs is saved if flat asbestos cement sheeting is used. Labour in constructing panels is not included however should not be more than \$25.	
ſ											
	Roof (5 square)	160.00	320.00	64.00		160.00	320.00	64.00		An alternative roof structure is given on page 21, when requires more timber and greater labour costs.	
i - L									1		
	TOTAL	660.50	1321.00	264.20		619.80	1022.60	204.52		NOTE: Timber cost \$18/100 super ft. H.W.rough no overhead costs or sitework costs are included.	
ſ									\square		
	:										

APPENDIX .A. TYPICAL CROSS SECTION

